# Mobile Home Permit Worksheet

Address of home being installed  La ILE Com F7  Manufacturer  NOTE: If home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home  I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.  Typical pier spacing  Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)  Installer's initials  Level Typical pier spacing  Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)  Typical pier spacing  Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)  Note: Typical pier spacing  Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)  Note: Typical pier spacing  Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)  Note: Typical pier swithin 2 of end of home per Rule 15C  Note: Typical pier swithin 2 of end of home per Rule 15C  Note: Typical pier swithin 2 of end of home per Rule 15C  Note: Typical pier swithin 2 of end of home per Rule 15C  Note: Typical pier swithin 2 of end of home per Rule 15C  Note: Typical pier swithin 2 of end of home per Rule 15C  Note: Typical pier swithin 2 of end of home per Rule 15C  Note: Typical pier swithin 2 of end of home per Rule 15C  Note: Typical pier swithin 2 of end of home per Rule 15C  Note: Typical pier swithin 2 of end of home per Rule 15C	Installer :	Sh L. Know	0	Licens	e#	103821	3
NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.  Typical pier spacing  2'  Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)  Installer's initials  Curry Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)  Installer's initials  Plans  Reviewed for Code Compliance Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)	Address of home being installed		SN	DAIS	y Ro		
I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.  Typical pier spacing  2'  Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)  Installer's initials  Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)  Installer's initials  Plans  Reviewed for Code Compliance S 08/02/2021	Manufacturer _	JOEO DO	sert '	Length x	width	28x4	18
Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)  Ingitudinal (use dark lines to show these locations)	I understand L	o <b>me is a triple o</b> ateral Arm Svste	<i>r quad wid</i> ms cannot	e sketch in r be used on a	emainder of I ny home (new	or used)	
Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)  Inagitudinal (use dark lines to show the sho			ral	motalior 3	miliais		
Plans Reviewed for Code Gompliance S 08/02/2021	2' 3	lon	(1)	ocations of L se dark lines	ongitudinal an to show these	d Lateral Systems (	stems
Plans Reviewed for Code Gompliance S 08/02/2021			П				П
Plans Reviewed for Code Gompliance S 08/02/2021						1	
Plans Reviewed for Code Gompliance S 08/02/2021		/ -					
Plans Reviewed for Code Gompliance S 08/02/2021		. 📙	Ш				Ш
Plans Reviewed for Code Gompliance S 08/02/2021	<u> </u>		***************************************				<u> </u>
Plans Reviewed for Code Gompliance S 08/02/2021			П—			$-\Pi$	П
Reviewed for Code Compliance 9 08/02/2021				marriage wall piers	within 2' of end of ho	me per Rule 15C	
Reviewed for Code Compliance 9 08/02/2021							╆╡
Reviewed for Code Compliance 9 08/02/2021							
Reviewed for Code Compliance 9 08/02/2021	Decis						
Reviewed for Code Compliance 9 08/02/2021	County Build	70	$\Box I_{\mathcal{A}}$	ДЦ/ <u>.</u>	0		
	Plans Reviewe	d Ba	when	my No	ac		
	for Cod	e me	08/0	, 12/2021			
Total of Florium		/*/ III					
	THE OF FIG	TIO .					

pplication Numbe	r:			Date:	
New Home		Used Home			
Home installed Home is installed	to the M ed in acc	anufacturer's Ins ordance with Ru	tallation le 15-C	Manual	F
Single wide		Wind Zone II	B	Wind Zone III	
Double wide		Installation Dec	cal#_	82041	
Triple/Quad		Serial #	ord	ord	
* p					

# PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" × 20" (400)	22" x 22" (484)*	24" X 24" (576)*	26" x 26" (676)
1000		3'	4'	5'	6'	7'	8'
1500	psf	4' 6"	6'	7'	8'	8'	8'
2000	psf	6'	8'	8'	8'	8'	8'
2500	psf	7' 6"	8'	8'	8'	8'	8'
3000	psf	8'	8'	8'	8'	8'	8'
3500	psf	8'	8'	8'	8'	8'	8'

\* interpolated from Rule 15C-1 pier spacing table.

### PIER PAD SIZES

I-beam pier pad size

Perimeter pier pad size

16×16

Other pier pad sizes (required by the mfg.)

16×16

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening

Pier pad size

15'5"

23/4/21/4

\_\_\_5'6°

17.5 x 25.5

1515

2314×314

## TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD) Manufacturer

Manufacturer Olive Tedanologies

# POPULAR PAD SIZES

Sq In
256
288
342
360
374
348
400
441
446
576
676

**ANCHORS** 

4 ft 5 ft

## FRAME TIES

within 2' of end of home spaced at 5' 4" oc

## OTHER TIES

Sidewall Longitudinal Marriage wall Shearwall




# **Mobile Home Permit Worksheet**

POCKET PENETROMETER TEST
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.
x x x
POCKET PENETROMETER TESTING METHOD
1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
Using 500 lb. increments, take the lowest reading and round down to that increment.
x x x
TORQUE PROBE TEST
The results of the torque probe test is WA which pounds or check here if you are declaring 5' anchors without testing . A test showing 275 inch pounds or less will require 5 foot anchors.
Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.  Installer's initials
ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER
Installer Name Rush L. Kwarley
Date Tested 7.20-21
Electrical
connect electrical conductors between multi-wide units, but not to the main power burce. This includes the bonding wire between multi-wide units. Pg. 156-1
Plumbing
onnect all sewer drains to an existing sewer tap or septic tank. Pg. 1521
onnect all potable water supply piping to an existing water meter, water tap, or other dependent water supply systems. Pg.

plicatio	n Number:Date:
	Site Preparation
Debris a Water d	and organic material removed rainage: Natural Swale Pad Other
	Fastening multi wide units
Floor: Walls: Roof:	Type Fastener: Length: 6" Spacing: 18"  Type Fastener: Length: 4" Spacing:
	Gasket (weatherproofing requirement)
nomes a a result of of tape v	tand a properly installed gasket is a requirement of all new and used and that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket.  Installer's initials  sket fadou fusfalled Installed:  Between Floors Yes  Between Walls Yes  Bottom of ridgebeam Yes
	Weatherproofing
olullig of	omboard will be repaired and/or taped. Yes Pg
	Miscellaneous
Dryer ve Range d Drain line	nt installed. Yes No nt installed outside of skirting. Yes N/A ownflow vent installed outside of skirting. Yes N/A es supported at 4 foot intervals. Yes I crossovers protected. Yes
	ller verifies all information given with this permit worksheet is accurate and true based on the nufacturer's installation instructions and or Rule 15C-1 & 2
nstaller (	Signature Date 7.20.20

#### SEE NOTES AND TABLES UN PAGE 2 OF 2

SHEARWALLS THE-DOWN STRAPS ARE NOT INSTALLED AT THE FACTORY WHEN SHEARWALL IS LOCATED DIRECTLY OVER SOLID I-BEAM HEADER. SET-UP IS REQUIRED TO INSTALL THE SHEARWALL STRAPS OVER THE I-BEAM WEALER PER AD-TO-0050 IPAGE 481 IN THE SET-UP MANUAL ADDESIGNAL
STRAPS AND PIERS SHALL BE DISTALLED AT SOTH ENDS OF READER.




THIS BLOCKING DIAGRAM IS PROVIDED AS A COURTOUSY ONLY. THE LICENSEU SET-UP CONTRACTOR SHALL REVIEW THIS DETAIL AND VERIFY COMPLIANCE. THE LICENSED SET-UP CONTRACTOR IS RESPONSIBLE AND LIABLE FOR ALL INSTALLATION.

PAGE 1 OF 2 NEFER TO SU-01-0020, SU-01-0021, AND OTHER DETAILS IN THE SET-UP MANUAL FOR MAXIMUM HEIGHT [THIS IS NOT DESIGNED, NOR INTENDED, TO BE A STILT POLINDATION]

**HUD WIND EXPOSURE CATEGORY - C** 

www.jachomes.com





# JACOBSEN HOMES

PO BOX 368, 600 PACKARD CT. SAFETY HARBOR, FLORIDA 34695

(727) 726-1138

www.jachomes.com

ר י	COLL	MN INFO.	TABLE	COL	UMN P	AD - M	IN. SIZ	ES (sq.	. in.) `
COL.	NUM.	SPAN	LOAD IN PEUNDE	1000	1500 per son.	5000	2500 2500	3000	3500
<	<b>(</b> )	15'-5'	4575	659	439	329	264	264	264
<	<b>()</b>	15'-5"	4575	659	439	329	264	264	264
<	<b>₹</b>	5'-6'	2975	42B	286	214	171	171	171
<	<b>(</b> )	5'-6'	2975	42B	286	214	171	171	171
<	<b>\$</b>	19'-9"	4575	659	439	329	264	264	264
<	<b>(</b> )	19'-9"	4575	659	439	329	264	264	264
<	<b>②</b>	0"	O	0	0	0	0	0	0
<		0"	D	0	0	0	0	0	0
<	<b>(</b> )	0"	D	0	0	0	D	0	0
$\sqrt{\langle}$		0"	0	a	0	0	0	0	0

# **WARNING:**

INSTALLING A MANUFACTURED STRUCTURE/BUILDING CAN BE EXTREMELY DANGEROUS, ONLY QUALIFIED PERSONNEL SHOULD ATTEMPT TO INSTALL A MANUFACTURED STRUCTURE/BUILDING. IMPROPER PROCEDURES AND/OR TECHNIQUES COULD RESULT IN SERIOUS INJURY OR DEATH. IN ADDITION TO THE DANGER TO PERSONNEL, IMPROPER SETUP/INSTALLATION COULD RESULT IN EXTENSIVE/COSTLY DAMAGE TO THE BUILDING/STRUCTURE. NEVER ATTEMPT INSTALLATION IF YOU ARE NOT QUALIFIED AND/OR DO NOT HAVE THE PROPER TOOLS AND/OR EQUIPMENT.

## **CAUTION:**

MANUFACTURED BUILDINGS/STRUCTURES CAN WEIGH SEVERAL TONS. IT IS VERY IMPORTANT THAT ALL PERSONNEL, ON THE JOB SITE, BE QUALIFIED AND PROPERLY/ADEQUATELY TRAINED. A STATE LICENSED SETUP CONTRACTOR IS REQUIRED TO BE RESPONSIBLE FOR ALL SAFETY INITIATIVES, PROGRAMS, POLICIES, AND/OR PROCEDURES THAT MAY BE MANDATED BY OSHA AND/OR ANY OTHER LOCAL, STATE, AND/OR FEDERAL CODES AND/OR REQUIREMENTS. THE CONTRACTOR SHALL INSURE/REQUIRE THAT SAFE AND PROPER TECHNIQUES ARE UTILIZED.

## NOTES:

- REFER TO THE MODEL APPROVAL FOR PLAN SPECIFIC INFORMATION.
- REFER TO THE JACOBSEN HOMES SETUP MANUAL AND ADDENDUM FOR COMPLETE INSTALLATION INSTRUCTIONS. PIERS CAN BE RELDCATED AND/OR SPANS INCREASED PER THE SETUP MANUAL.
- REFER TO THE APPROVED FLOOR PLAN FOR SHEARWALL LOCATIONS AND LOADS.
- REFER TO AU-TO-100 FOR SHEARWALL APPLICATIONS AND TIE-DOWNS.
- REFER TO THE APPROVED FLOOR PLAN FOR SPECIFIC COLUMN LOCATIONS. COLUMN PIERE SHALL BE LOCATED WITHIN 5" OF EITHER SIDE OF THE COLLMIN. ADDITIONAL PIERS MAY BE REGURED ALONG THE MATING LINE, SEE THE SETUP MANUAL FOR SPECIFICS.
- ALL 184" WIDE FLOOR SYSTEMS REQUIRE PERMETER AND MATING LINE BLOCKING.
- ALL BAS FLOOR SYSTEMS WIDER THAN 144° REQUIRE PERIMETER AND MATING LINE BLOCKING.
- ANY SIDEWALL AREA WITH A HOST BEAM OR A STRUCTURAL ATTACHMENT SHALL HAVE PIERS AND ANCHORS SPACED NO FURTHER THAN 46" O.C. MAXIMUM, 90ME WIND ZONE AREAS MAY REQUIRE CLOSER INSTALLATION, REFER TO THE LACORSEN HOMES SETUP MANUAL FOR SPECIFICS (SIE SU-01-0005 AND SU-01-0008). WHEN THE ATTACKED STRUCTURE HAS FOURTH WALL CONSTRUCTION OR IS DESIGNED AND CONSTRUCTED TO BE SELF SUPPORTING, THESE ADDITIONAL PERS AND ANCHORS ARE NOT REQUIRED.
- MAX. PIER SPACING ON S' I-BEAM IS 95'. MAX. PRIER SPACING ON 10' OR 12' I-BEAM IS 120'. SEE NOTE 4 ON PAGES SU-01-DOZES THROUGH SU-01-DOZES.

	MINIMUM		I-BE	AM PIE	R SPA	CING	MATING LINE PIER SPACING PE								PERIM	ETER PIER SPACING			
9	PIER PAD SIZE (sq.ln.)	1000 per 100	1500 per 100.	5000	2500 per 1901.	3000 3000	3500 per 100	1000 per son	1500 per 100.	5000	2500 per 100.	3000	3500 per 1001	1000	1500	5000	2500 per 100.	3000	3500 per 1001.
A	256 sq. in.	30	48 1/2	66 1/2	85	103°	RTIO MG	84	84	84	84	84	84	84	B4	84	84	84	84
B	342.25 eq. in.	42	66 1/2	90 1/2	115° NID	NIO	N10	84	84	84	84	84	84	84	84	84	84	84	84
Ĉ	396 <b>s</b> q. in.	49	77 1/E	105 1/2°	NIO NIO	MIO	N10	84	84	84	84	84	84	84	84	84	84	84	84
Ô	400 sq. in.	49 1/E	7B 1/2	107 1/2°	N10 NID	MIO	N1D Ma	84	84	84	84	84	84	84	84	84	84	84	84
Ê	432.875 sq. in.	54	85	116°	NIO	MID	N10 Ma	84	84	84	84	84	84	84	84	84	84	84	84
Ē	576 sq. ln.	74	115°	N10	NIO	NID	MO	84	84	84	84	84	84	84	84	84	84	84	84
(G	676 sq. in.	87 V2	N10	NIO.	MO	NID	MO	84	84	84	84	84	B4	В4	84	84	84	84	84

2013, JACOBSEN HOMES, SAFETY HARBOR, FLORIDA, ALL RIGHTS RESERVED.

HUD WIND ZONE - 3 HUD WIND EXPOSURE CATEGORY - C

PAGE 2 OF 2

OTHER DETAILS I

Columbia Plans Reviewed for Code Compliance

St. Armands a OPTOWAL MAJESTI ABOVE OPTOWAL SLASHO GLASS MON. MATHORIA MATHORI CETIONAL TRANSON ABOYE OVEN/ PARTRY OPL LAUNDRY SHK BONUS ROOM RANGE HOOD W/DRAWERS BELOW KITCHEN DINING ROOM 8'-8" X 12'-6" WADDAL WADDAL YBDAE MASTER BEDROOM 15'-5" X 13'-1" CPTIONAL BOX BAY USING THE CAMERA ON YOUR PHONE LIVING ROOM 16"-11" X 3"-2" BEDF OPTIONAL WINDOW ASSIVE 12'-5 DEN OPBOHAL MIRRORED DOORS OPTIONAL RECESS TREY OPTIONAL WINDOW ABOVE

CETRUS HOLAES

SOLE MARATECANOCO FEMANO

CHOSEN

5327 14th Street W Bradenton, FL 34207 941-758-3633

Visit us online at was a light coordinate Toples out

NEITE
CHECK WITH YOUR GALESPERGEN
TO IDENTIFY OPTIONAL ITEMS
THAT ARE ON THIS PRINT.

28' X 57'-8"


1,539 SQUARE FEET

Model IMP-5573B-37054

2021

(ALL SIZES ARE APPROX.)

© 08-12-20



CITRUS HOMES
SALE MEADOWOOD HOMES

5327 14th Street W Bradenton, FL 34207 941-758-3633

Visit us online at www.life.cookeen.comes.com

NOTE

CHECK WITH YOUR IALESPERSON
TO IDENTIFY OPTIONAL ITEMS

28' X 57'-8"

1,539 SQUARE FEET

Model IMP-5573B-37054

2021

(ALL SIZES ARE APPROX.)

© 08-12-20