



- Engineering
 - Geotechnical
 - Environmental
- Laboratories

Cal-Tech Testing, Inc.

P.O. Box 1625 • Lake City, FL 32056-1625 • Tel(386)755-3633 • Fax(386)752-5456
7540 103rd St, Suite 215, Jacksonville, FL 32210 • Tel(904)381-8901 • Fax(904)381-8902

REPORT OF IN-PLACE DENSITY TEST

JOB NO.: 21-00553-01

DATE TESTED: 12/7/2021

DATE REPORTED: 12/8/2021

PROJECT:	Stonehenge - Lot 7, Lake City, FL
CLIENT:	Cornerstone Developers, LLC, 180 NW Amenity Court, Lake City, FL 32055
GENERAL CONTRACTOR:	Cornerstone Developers, LLC
EARTHWORK CONTRACTOR:	Cornerstone Developers, LLC
INSPECTOR:	B. Sproul
ASTM METHOD	SOIL USE
(D-6938) Nuclear	BUILDING FILL
SPECIFIED REQUIREMENTS: 95%	

TEST NO.	TEST LOCATION	TEST DEPTH	WET DENSITY (lb/ft ³)	MOISTURE PERCENT	DRY DENSITY (lb/ft ³)	PROCTOR TEST NO.	PROCTOR VALUE	% MAXIMUM DENSITY
1	15 ft. South & 20 ft. East from Northwest Corner of Pad	12"	119.7	6.3	112.6	1	111.4	101%
2	5 ft. South & 12 ft. East from Northwest Corner of Pad	12"	117.6	7.4	109.5	1	111.4	98%
3	28 ft. South & 38 ft. East from Northwest Corner of Pad	12"	118.3	7.2	110.4	1	111.4	99%

REMARKS:

The Above Tests Meet Specified Requirements.

PROCTORS				
PROCTOR NO.	SOIL DESCRIPTION	MAXIMUM DRY UNIT WEIGHT (lb/ft ³)	OPT. MOIST.	TYPE
1	Gray Sand with Silt (SP-SM) (Refer to CTI Job No.: 21-00443-01, Sample 1)	111.4	12.3	MODIFIED (ASTM D-1557)


Respectfully Submitted,
CAL-TECH TESTING, INC.

Reviewed By:

Date:

12/8/21

Licensed, Florida No: 65550



The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test locations and change with time, sound judgement should be exercised with regard to the use and interpretation of the data. This report shall not be reproduced without prior approval of the author.

Permit #
113314