## PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

	For Office Use Only (Revised 7-1-15) Zoning OfficialBuilding Official
	AP#         By Permit #
	Flood Zone Development Permit Zoning Land Use Plan Map Category
(	Comments
-	
1	EMA Map# Elevation Finished Floor River In Floodway
*	Recorded Deed or 🗆 Property Appraiser PO 🖺 Site Plan 🗆 EH # 🗆 Well letter OR
1	□ Existing well  □ Land Owner Affidavit □ Installer Authorization  □ FW Comp. letter □ App Fee Paid
	DOT Approval 🗆 Parent Parcel # 🗆 STUP-MH 🗆 911 App
	□ Ellisville Water Sys □ Assessment □ Out County □ In County □ Sub VF Form
a:	
Pr	operty ID # 09-7S-17-09961-011 Subdivision n/a
	operty ID #
	New Mobile HomeX Used Mobile Home MH Size_32 X 76 Year_2020
	Applicant Robert Minnella Phone #352-472-6010
	Address 25743 SW 22 Place, Newberry, FL 32669
•	Name of Property Owner Theresa Sianos Phone# (2/5) 983-5280
	911 Address 678 SW Barney St
•	Circle the correct power company - FL Power & Light - Clay Electric
	(Circle One) - <u>Suwannee Valley Electric</u> - <u>Duke Energy</u>
	Name of Owner of Mobile Home Same Phone #
	Address
	Comp
-	
	Current Number of Dwellings on Property
	Lot Size 173 X 455 Total Acreage 1.81
	Do you : Have Existing Drive or Private Drive or need Curvert Permit or Culvert Waiver (Circle one)
	(Currently using) (Blue Road Sign) (Putting in a Culvert) (Not existing but do not need a Culvert)
HI.	Is this Mobile Home Replacing an Existing Mobile Home No.
	Driving Directions to the Property 441 S to Barney StRight. Go about 1/2 mile to property on left.
	Name of Licensed Dealer/Installer Ernest S. Johnson Phone # 352-494-809 9
	License Number IH 1025249  Installation Decal # 71902
	License Number H 1025249 Installation Decal # 71902

RECORDING REQUESTED BY: Theresa Irene Gianos

INSTRUMENT PREPARED BY: Mary Claire Connelly 598 SW Barney Street High Springs, Florida 32643

RETURN DEED TO: Theresa Irene Gianos 947 Manor Lane Southampton, Florida 18966 Inst: 202012009695 Date: 05/28/2020 Time: 3:11PM Page 1 of 5 B: 1412 P: 1012, P.DeWitt Cason, Clerk of Court Columbia, County, By: BS Deputy ClerkDoc Stamp-Deed: 0.70

(Above reserved for official use only)

SEND TAX STATEMENTS TO: Theresa Irene Gianos 947 Manor Lane Southampton, Florida 18966

Tax Parcel ID/APN # 09-7S-17-09961-

### QUIT CLAIM DEED FOR FLORIDA

STATE OF FLORIDA
COUNTY OF Columbia

THIS DEED is made this day of 5.27.20 by and between the "Grantors,"

Mary Claire Connelly, a married individual residing at 598 SW Barney Street, High Springs, Florida 32643

Jeffrey Lawrence Connelly, a married individual residing at 598 SW Barney Street, High Springs , Florida 32643

AND the "Grantee,"

Theresa Irene Gianos, an unmarried individual residing at 947 Manor Lane, Southampton, Florida 18966

FOR VALUABLE CONSIDERATION of the sum of one dollar (\$1.00), the receipt and

sufficiency of which is hereby acknowledged, Grantors hereby quitclaim to Grantee and Grantee's heirs and assigns forever, all of Grantors' rights, titles, interests, and claims in or to the following described real estate (the "Property"), together with all hereditaments and appurtenances belonging thereto, located in Columbia county, Florida, subject to any restrictions herein:

Legal Description: BEGIN AT THE SE CORNER OF THE NE 1/4 OF THE NW 1/4 OF SECTION 9, TOWNSHIP 7 SOUTH, RANGE 17 EAST, COLUMBIA COUNTY, FLORIDA AND RUN N.01°22'09"W., 173.00 FEET; THENCE S.87°59'20"W., 455.32 FEET; THENCE S.01°23'35"E., 173.00 FEET; THENCE N.87°59'20"E., 455.25 FEET TO THE POINT OF BEGINNING. CONTAINING 1.81 ACRES MORE OR LESS. TOGETHER WITH AN EASEMENT FOR INGRESS AND EGRESS AS LIES 35.00 FEET TO THE RIGHT (EAST) OF THE FOLLOWING DESCRIBED LINE: COMMENCE AT THE SE CORNER OF THE NE 1/4 OF THE NW 1/4 OF SECTION 9, TOWNSHIP 7 SOUTH, RANGE 17 EAST, COLUMBIA COUNTY, FLORIDA AND RUN S.87°59'20"W., 455.25 FEET; THENCE N.01°23'36"W., 173.00 FEET TO THE POINT OF BEGINNING OF THE AFOREMENTIONED LINE; THENCE N.01°23'36"W., 1116.98 FEET TO THE POINT OF TERMINATION OF SAID LINE.

Vesting Information / Property Interest: Grantee receives the Property in fee simple as the sole owner.

[SIGNATURE PAGE FOLLOWS]

### **Signatures**

Grantors signed, sealed, and delivered this quit claim deed to Grantee on May 27, 2020 (date).

Grantor (or authorized agent)

Frint Name: Jost Trey L

Grantor (or authorized agent)

x Mary Claire Connelly Print Name: Mary Claire Connelly District No. 1 - Ronald Williams District No. 2 - Rocky Ford District No. 3 - Bucky Nash District No. 4 - Toby Witt District No. 5 - Tim Murphy



# Board of County Commissioners • Columbia County

### **Address Assignment and Maintenance Document**

To maintain the county wide Addressing Policy you must make application for a 9-1-1 Address at the time you apply for a building permit. The established standards for addressing and posting numbers to all principal buildings, dwellings, businesses and industries are contained in Columbia County Ordinance 2001-9. The addressing system is to enable Emergency Services Agencies to locate you in an emergency, and to assist the United States Postal Service and the public in the timely and efficient provision of services to residents and businesses of Columbia County

Date/Time Issued:

6/2/2020 2:59:03 PM

Address:

678 SW BARNEY St

City:

HIGH SPRINGS

State:

FL

Zip Code

32643

Parcel ID

09961-011

REMARKS: Address for proposed structure on parcel.

NOTICE: THIS ADDRESS WAS ISSUED BASED ON LOCATION AND ACCESS INFORMATION RECEIVED FROM THE REQUESTER. SHOULD, AT A LATER DATE, THE LOCATION AND/OR ACCESS INFORMATION BE FOUND TO BE IN ERROR OR CHANGED, THIS ADDRESS IS SUBJECT TO CHANGE.

Address Issued By:

Signed:/ Matt Crews

Columbia County GIS/911 Addressing Coordinator

COLUMBIA COUNTY
911 ADDRESSING / GIS DEPARTMENT

263 NW Lake City Ave., Lake City, FL 32055 Telephone: (386) 758-1125 Email: gis@columbiacountyfla.com


# STATE OF FLORIDA DEPARTMENT OF HEALTH

### APPLICATION FOR CONSTRUCTION PERMIT

**Permit Application Number** PART II – SITE PLAN – 1" = 60' Theresa Gianos 09-07-17-09961-011 SW Barney St. Ingress & Egress Easement 455' 91' Well Frame Stable Frame Prop. Building 21' Pot W.L. Proposed 32' X76' 39' 50 Prop) iT. 45.5'

Notes: All New Systems no pert	inent offsite features withi	n 75'. Flint Rocks (2)	Mother Makes agreement on a construction and the construction of t
Site Plan submitted by: Robert Mini	Manuella Date	e: <u>06-01-2020</u> <b>Agent</b> _ ✓	NAME:
Plan Approved	Not Approved		
Ву		County Hea	Ith Department

ALL CHANGES MUST BE APPROVED BY THE COUNTY HEALTH DEPARTMENT



### MOBILE HOME INSTALLATION SUBCONTRACTOR VERIFICATION FORM

APPLICATION NUM	1BER	14 15 16	CONTRACTOR _	Ernest S. Jol	nson	PHONE (352)494-8099					
	THIS	FORM MUST BE	E SUBMITTED PRIO	R TO THE ISSUANCE	OF A PERMIT						
	* .* .* .										
In Columbia County one permit will cover all trades doing work at the permitted site. It is <u>REQUIRED</u> that we have records of the subcontractors who actually did the trade specific work under the permit. Per Florida Statute 440 and Ordinance 89-6, a contractor shall require all subcontractors to provide evidence of workers' compensation or exemption, general liability insurance and a valid Certificate of Competency license in Columbia County.  Any changes, the permitted contractor is responsible for the corrected form being submitted to this office prior to the											
,	bcontractor beginn			-	,						
ELECTRICAL	Print Name_Glenn	Whittington		Signature	Robert 1,	Jimella					
	License #: EC13	002957		Phone #:(	386)972-1700	(					
		Qua	alifier Form Attac	hed X							
MECHANICAL/	Print Name_Mich	ael A. Bola	nd	Signature_	Mil A.	Borles					
A/C	License #: CAC1	817716		Phone #:	(352)205-672	2					
		Qua	alifier Form Attac	hed							
Qualifier Form	ns cannot be subn	nitted for an	y Specialty Lice	ense.							
Specialty L	icense Li <u>cens</u> e	Number	Sub-Contracto	ors Printed Name	Sub-	Contractors Signature					
MASON											
CONCRETE CIA	HCLIED		,								

Specialty License	License Number	Sub-contractors Francea Maine	Jub Contractors Signature
MASON			
CONCRETE FINISHER			
A			

F. S. 440.103 Building permits; identification of minimum premium policy.--Every employer shall, as a condition to applying for and receiving a building permit, show proof and certify to the permit issuer that it has secured compensation for its employees under this chapter as provided in ss. 440.10 and 440.38, and shall be presented each time the employer applies for a building permit.


Revised 10/30/2015



# COLUMBIA COUNTY BUILDING DEPARTMENT 135 NB Hernando Ave, Suite B-21, Lake City, FL 32055 Phone: 386-758-1008 Fax: 386-758-2160

# LICENSED QUALIFIER AUTHORIZATION

. Dlenn Whiteriston	(license holder name), licensed qualifier
for Whittington Electric cl	(company name), do certify that
the below referenced person(s) listed on this form holder, or is/are employed by me directly or throu officer of the corporation; or, partner as defined in person(s) is/are under my direct supervision and sign permits; call for inspections and sign subcon	n is/are contracted/hired by me, the license ugh an employee leasing arrangement; or, is an n Florida Statutes Chapter 468, and the said control and is/are authorized to purchase and
Printed Name of Person Authorized	Signature of Authorized Person
1. Robert Minnella	1. Kuntings
2. Nancy & Phelps	2. Jany Dly
3.	3.
4.	4.
5.	5.
I, the license holder, realize that I am responsible under my license and fully responsible for complete Local Ordinances. I understand that the State are authority to discipline a license holder for violation officers, or employees and that I have full responsand ordinances inherent in the privilege granted.  If at any time the person(s) you have authorized officer(s), you must notify this department in write authorization form, which will supersede all prevenanthorized persons to use your name and/or livensed Qualifiers Signature (Notarized).  NOTARY INFORMATION: STATE OF:	is/are no longer agents, employee(s), or ing of the changes and submit a new letter of ious lists. Failure to do so may allow icense number to obtain permits.   EC 13002957 11-2-15  License Number Date
The above license holder, whose name is the personally appeared before me and is known by (type of I.D.)	and Withouton
Notary f	GELA WILKINSON Public - State of Florids blasion # FF 210662 m. Expires May 3, 2019



		All I-beam pads to be 17.5 x 25.5" Using Oliver 1055-11 at doors windows All perimeter pads to be 16" x 18!		marriage wall pleas within 2' of end of home per Rule 15C	All Centerline pads to be 17.5" x 25.5"			Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)	<u>0</u>	I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.	NOTE: If home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home	Homes Length x w	being installed High Springs FL 32643	170 C. B.	Installer Ernest S. Johnson License # IH-1025249	PERMIT NUMBER
Longitudinal Stabilizing Device (LSD)  Manufacturer Longitudinal Stabilizing Device (LSD)  Manufacturer Manufacturer Oliver Lechnologies  Sidewall Longitudinal Arms Marriage wall Shearwall Shearwall Shearwall	within 2' of end of home spaced at 5' 4" oc yes	Opening Pier pad size  Please see Pier Load Daigram  4 tt X 5 tt X  FRAME TIES	List all marriage wall openings greater than 4 foot 26 x 26 676 and their pier pad sizes below.  ANCHORS	12/16	× 22.5 × 22.5	1-beam pier pad size 17.5" × 25.5" Pad Size Sq In a cond. Centrer in re.  Perimeter pier pad size 16" × 18" 16 × 18 288 288	8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'	1000 psf 3' 4' 5' 6' 7' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8' 8'	5 8 g	Roof System: X Typical Hinged PIER SPACING TABLE FOR USED HOMES	Triple/Quad Serial # 103435 A+B	Installation Decal #	Single wide  Wind Zone II  Wind Zone III  Wind Zone III	Home installed to the Manufacturer's Installation Manual	New Home S Used Home	

									**************					-	
Date Tested	nstaller Name	2	Assume read 1000 Lb. requi	Zote:	The results on the relifyour and showing 275	A to a second description of the second desc		\{\bar{\}\}	3	Assume				The pocket p	
	Ernest S. Johnson	ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER	reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.  Installer's initials	A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft	The results of the torque probe test is 279 inch pounds or check here if you are declaring 5' anchors without testing	TORQUE PROBE TEST	X X	reading and round down to that increment.		Test the perimeter of the home at 6 locations.      Take the reading at the depth of the footer.	POCKET PENETROMETER TESTING METHOD	×	Andrewsen and Anna Anna Anna Anna Anna Anna Anna	The pocket penetrometer tests are rounded down topsf	POCKET PENETROMETER TEST
Oryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes N/A Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes	Skirting to be installed. Yes No	Miscellaneous	The bottomboard will be repaired and/or taped. Yes Pg. 89 Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes X	Weatherproofing	Type gasket Factory Foam Installed:  Pg. 36  Between Floors Yes X  Between Walls Yes X  Bottom of ridgebeam Yes X	Installer's initials Egy	a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.	I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are	Gasket (weatherproofing requirement)	will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.	4 4	Length: 5"	Fastening multi wide units	Water drainage: Natural Swale Pad Other	Site Preparation

\$ V	The bottomboard will be repaired and/or taped. Yes Pg. 89
un-oragegapanananani	Fireplace chimney installed so as not to allow intrusion of rain water. Yes X
<b>386000000000000000000</b>	Miscellaneous
	Skirting to be installed. Yes No  Dryer vent installed outside of skirting. Yes N/A  Range downflow vent installed outside of skirting. Yes N/A
	Drain lines supported at 4 foot intervals. Yes  Electrical crossovers protected. Yes  Other:
мананалалана праводника предоставления предоставлен	
Ne.	а положения полож
,	Installer verifies all information given with this permit worksheet
	is accurate and true based on the
	manufacturer's installation instructions and or Rule 15C-1 & 2
*	Installer Signature Constall & Super Date 06-03-2020


Connect all sewer drains to an existing sewer tap or septic tank. Pg. Plumbing 55

Connect\_electrical conductors between multi-wide units, but not to the main po

Electrical

Connect all potable water supply piping to an existing water meter, water tap, or independent water supply systems. Pg. 54

(



# **Install Footings**

TABLE 5A. LOAD ON POINT-LOAD FOOTINGS — Ibs. (FRAME AND PERIMETER WITH MARRIAGE LINE SUPPORTS)

							Ro	of Live L	oad and	d Nominal Section Width									
	20 PSF Live Load									30 PSF Live Load									
		12 Wide		14 Wide		16 Wide		18 Wide		. 12 Wide		14 V	Vide	16 Wide		18 Wide			
Loc	ation*	М	Р	M	Ρ	М	Р	M	Р	М	Р	M	P	M	Р	M	P		
	4	2340	1410	2670	1580	3040	1700	3500	1930	3040	1840	3470	2060	3950	2220	4550	2520		
	8	3040	1840	3470	2060	3950	2220	4550	2520	3970	2410	4540	2700	5160	2900	5950	3300		
ŏ	12	3740	2270	4270	2540	4860	2730	5600	3100	4900	2990	5600	3340	6370	3590	7350	4080		
in feet	16	4440	2700	5070	3020	5770	3250	6650	3690	5840	3560	6670	3980	7590	4280	8750	4860		
Span	20	5140	3130	5870	3500	6680	3760	7700	4270	6770	4130	7740	4620	8800	4960	10150	5640		
ď	24	5840	-	6670	-	7590	÷	8750	-	7700	-	8800	-	10010	-	11550	-		
	28	6540	-	7470	-	8500	-	9800	-	8640	-	9870	-	11230	-	12950	-		
	32	7240	-	8270		9410		10850	-	9570	_	10940		12440	-	14350	-		

								Roof load	d and m	aximum	section	width					100	
		40 PSF Live Load									60 PSF Live Load							
		12 Wide		14 Wide		16 Wide		18 Wide		12 Wide		14	Wide	16	Vide	18 V	vide	
Loca	ation*	M	Р	М	Р	М	Р	M	Р	М	Р	М	Р	М	P	M	Р	
	4	3740	2270	4270	2540	4860	2730	4640	3100	4260	3130	4870	3500	5540	3760	-	-	
	8	4900	2990	5600	3340	6370	3590	6390	4080	5900	4130	6740	4620	7660	4960		-	
ii ii	12	6070	3700	6940	4140	7890	4450	8140	5050	7530	5140	8600	5740	9790	6160	-	-	
in feet	16	7240	4420	8270	4940	9410	5310	9890	6030	9160	6140	10470	6860	11910	7370	<del>.</del>	-	
Span	20	8400	5140	9600	5740	10920	6160	11640	7000	10800	7140	12340	7980	14030	-	-	-	
ß	24	9570	-	10940	-	12440	-	13390	-	12430	-	14200	-	-		-	-	
	28	10740	-	12270	-	13960	-	15140	-	14060	-	-	-	-	-	-	-	
	32	11900	-	13600	-	15470	-	-	-	15700	-	-	-	-	-	-	-	

							R	oof load a	nd maxim	um section	width					
				30 PSF I	_ive Loa	ıd			100 PSF	Live Load		120 PSF Live Load				
		12 Wide 14 Wide 16 Wide						12 V	Vide	14 V	Vide	12 \	Nide	14 V	Vide	
Loc	ation*	M	P	M	Р	M	Р	M	Р	M	P	М	Р	M	Р	
	4	5430	3990	4940	4460	5620	3980	5250	4030	6000	4500	6190	4750	7070	4230	
	8	7530	5280	7340	5900	8350	5530	7820	5610	8940	6260	9220	6610	10540	6310	
丽	12	9630	6570	9740	7340	11080	7070	10390	7190	11870	8020	12250	-	14000	-	
e e	16	11730	7860	12140	-	13810	-	12950	-	14800	-	15290	-	-		
Span in feet	20	13830	-	14540	-	-	-	15520	-	-	-	-	-	-	-	
Spa	24	15930				-	-	-	-	-	-	+	-	-	-	
	28	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	32	-	-	-	-	-	-	-	-	-	-	-	-	-	· •	

<sup>\*</sup>M = Marriage Line, P = Perimeter/Side Wall

(For piers supporting one floor at marriage line, use 1/2 the above loads)

Determine from the data plate and/or other documents if the home requires perimeter blocking.

- ► If perimeter blocking is NOT required, go to STEP 2, DESIGN FRAME SUPPORTS (Homes Without Perimeter Blocking), (p. 19).
- ► If perimeter blocking is required, go to STEP 3, DESIGN FRAME AND PERIMETER SUPPORTS (Homes With Perimeter Blocking), (p. 20).

June 1, 2015





# State of Florida DEPARTMENT OF HIGHWAY SAFETY AND MOTOR VEHICLES

TALLAHASSEE, FLORIDA 32399-0500

FRED G. DICKINSON, III

October 27, 1999

Mr. Lon Larson, General Manager Manufactured Housing Foundation Systems A Division of Oliver Technologies 562 Glenheather Drive San Marcos, California 92069

Dear Mr. Larson:

We wish to acknowledge receipt of your print specifications and test results certifying your Adjustable Outrigger listed below complies with the Federal Manufactured Construction and Safety Standards, § 3280.305 and § 3280.401 and with the rules and regulations set forth by the Department of Highway Safety and Motor Vehicles, Florida Administrative Rule Code 15C-1.01105.

Based on the information submitted to the bureau, the following product is listed for use in Florida when the installation influections showing the way the outrigger was tested, are provided.

S(0)0) SI E	INDENTIFICATION	DESCRIPTION
1055-11	Adjustable Onteleger	Bracket, Pipe, & Screw Adjustment

NOTE: The outrigger was tested on September 19, 1999, for an allowable load of 1700 pounds,

If you have any questions, please advise at (850) 413-7600.

Sincerely,

Phil Bergelt, Program Manager Bureau of Mobile Home and Recreational Vehicle Construction


Division of Motor Vehicles

PB:bsc



# OLIVER TECHNOLOGIES, INC. Adjustable Outrigger Installation Instructions MODEL # 1055-11

- 1. Locate the floor joist that requires support.
- 2. Mark the I-Beam directly under the floor joist to align the outrigger,
- 3. Adjust the nut on the threaded rod so it clears the frame flange for easy adjustment.
- 4. Set the threaded rod in the pipe and against the frame.
- 5. Set the notched end of the thrust bracket into the end of the pipe and secure it with 5 # 12 x 2" screws to the floor joist. The thrust bracket should be approximately 6" from the outside rim joist.
- 6. Bottom board and insulation should be between the bracket and the joist.
- 7 For minor adjustments align the door and window openings by tightening or loosening the adjustment nut. For all other adjustments use a hydraulic jack to raise the floor joist before installation of the outrigger.



### NOTES:

\*REMOVE OUTRIGGER WHEN HOME IS BEING TRANSPORTED

"SPECIFY WIDTH OF HOME WHEN ORDERING OUTRIGGER. PIPE MAY BE CUT TO FIT

"THE ADJUSTABLE OUTRIGGERS SHALL ONLY BE USED ON HOMES FOR OPENINGS UP TO:
B" ON 20 LB ROOF LOAD

Listing # 1055-11 Patent # 6.334.279

- 4" ON 30 LB ROOF LOAD
- 3" ON 40 LB ROOF LOAD

"WHEN ADJUSTABLE OUTRIGGERS ARE USED FOR DOOR AND WINDOW SUPPORTS, THEY MUST BE INSTALLED ON THE CLOSEST FLOOR JOIST UP TO 16" FROM THE OUTSIDE EDGE OF THE OPENING.

\*00 NOT INSTALL ADJUSTABLE OUTRIGGER AT LOCATIONS WHERE THE HOME MANUFACTURER INDICATES A LOAD IN EXCESS OF 1,700 LBS.
THE ADJUSTABLE OUTRIGGER MUST BE USED ON A MINIMUM 10' I-BCAM AND BE PLACED WITHIN 4' OF A MAIN FRAME SUPPORT PIER OR
FRAME CROSSMEMBER.

Revised 1/1/11



Tezry L. Rhodes
Executive Director

2900 Apalachee Parkway Taliahassea, Florida 32399-0500 www.flismv.gov

### **MEMORANDUM**

TO:

All Steel Telescoping Lateral Arm Manufacturers

FROM:

Wayne Jordan, Operations Services Manager, Manufactured Housing Section

Florida Department of High Safety and Motor Vehicles

DATE:

August 6, 2018

SUBJECT:

Elimination of Requirement for Supplemental Frame Ties and Stabilizer Plates at All Steel

Telescoping Lateral Arm Locations

The Department has reviewed some concerns expressed by several of the steel telescoping lateral arm manufacturers regarding the Department's requirement to install supplemental frame ties and stabilizer plates on the steel telescoping lateral arm systems.

In an abundance of caution, the Department required supplemental frame ties /stabilizer plates at each lateral arm location in June of 2002. After researching data from storm reports, the Department has found no evidence of the need for these supplemental frame ties/stabilizer plates. With this information in mind, the Department will discontinue the requirement for the supplemental frame ties/stabilizer plates at each lateral arm location.

Manufacturers who wish to change their installation instructions to remove this requirement, must resubmit their last engineering report showing the whole house test without the use of supplemental frame ties/stabilizer plates. Upon receipt and review of the engineering report, the Department will remove the requirement for supplemental frame ties/stabilizer plates. Each manufacturer will be notified within two weeks of receipt of the engineering report. These reports must be sent to my attention at 5701 East Hillsborough Ave, Suite 2228, Tampa, Florida 33610.

If the need arises in the future, the Department may impose additional requirements to the steel telescoping lateral arm systems with a change to Florida Administrative Code Rule 15C-1.



### OLIVER TECHNOLOGIES, INC. FLORIDA INSTALLATION INSTRUCTIONS FOR THE MODEL 1101 "V" SERIES ALL STEEL FOUNDATION SYSTEM

MODEL 1101"V" (Steps 1-14) LONGITUDINAL ONLY: Follow Steps 1-9 LATERAL ONLY: Follow Steps 1-3 and Steps 10-14 FOR CONCRETE APPLICATIONS: Follow Steps 15-18

ENGINEERS STAMP

ENGINEERS STAMP

Diagram A

1. SPECIAL CIRCUMSTANCES: If the following conditions occur - STOP! Contact Oliver Technologies at 7-800-284-7437:

a) Pier height exceeds 48"

c) Roof eaves exceed 16"

e) Location is within 1500 feet of coast

b) length of hame exceeds 76'

d) Sidewall height exceed 96"

### INSTALLATION OF GROUND PAN

2. Remove weeds and debris in an approximate two foot square to expose firm soil for each ground pan (C).

3. Place ground pan (C) directly below chassis I-beam. Press or drive pan firmly into soil until flush or below soil then install pier per manufacturer's instructions or per Florida Regs.


SPECIAL NOTE: The longitudinal "V" brace system may also serve as a pier under the home and should be loaded as any other pier. It is recommended that after leveling piers, and one-third inch (1/3") before home is lowered completely on to piers, complete steps 4 through 9 below then remove jacks.

INSTALLATION OF LONGITUDINAL "V" BRACE SYSTEM (Model 1101 L "V")

NOTE: WHEN INSTALLING THE LONGITUDINAL SYSTEM ONLY, A MINIMUM OF 2 SYSTEMS PER FLOOR SECTION IS REQUIRED. SOIL TEST PROBE SHOULD BE USED TO DETERMINE CORRECT TYPE OF ANCHOR PER SOIL CLASSIFICATION. IF PROBE TEST READINGS ARE BETWEEN 175 & 275 A 5 FOOT ANCHOR MUST BE USED, IF PROBE TEST READINGS ARE BETWEEN 276 & 350 A 4 FOOT ANCHOR MAY BE USED, USE GROUND ANCHORS WITH DIAGONAL TIES AND STABILIZER PLATES EVERY 5'4". VERTICAL TIES ARE ALSO REQUIRED ON HOMES SUPPLIED WITH VERTICAL TIE CONNECTION POINTS (PER FLORIDA REG.).

4. Choose one of the approved longitudinal tube installations; either Diagram A or B. Then select the correct square tube (E) length from the diagram for appropriate pier height at support location or cut and drill 1,5" square tube to achieve appropriate length. 1.50" PIER HEIGHT

PIER HEIGHT (40° Min 45° Max.)	1.25" Tube Length	1,50" Tube Length
7 3/4" to 25"	22"	18"
24 3/4" to 32 1 /4"	32" .	18"
33" to 41"	44"	18"
40" to 48"	54"	78"



Tube Length
20"
28"
39"
44"
54"

Diagram B

- 5. Install (2) of the 1.50" square tubes (E) into the "U" bracket (J), insert carriage bolt and leave nut loose for final adjustment.
- 6. Place I-beam connector (F) loosely on the bottom flange of the I-beam.
- 7. (For Diagram A installation) Slide the selected 1.25" tube (E) into a 1.50" tube (E) and attach to I-beam connectors (F) and fasten loosely with bolt and nut. (For Diagram B installation) Attach the selected 1.5" tubes (E) to the I-beam connectors (F) and fasten loosely with bolts
- 8. Repeat steps 6 through 7 to create the "V" pattern of the square tubes loosely in place.
- 9. Using standard hand tools tighten all nuts and bolts. (For Diagram A Installation only, secure 1.25" and 1.50" tubes using four(4) 1 /4"-14 x 3/4" self-tapping screws in pre-drilled holes.)


### INSTALLATION OF LATERAL TELESCOPING TRANSVERSE ARM SYSTEM (Model 1101 T "V")

THE MODEL 1101 "V" (LONGITUDINAL & LATERAL PROTECTION) ELIMINATES THE NEED FOR STABILIZER PLATES & FRAME TIES. NOTE: THE USE OF THIS SYSTEM REQUIRES VERTICAL TIES SPACED AT 5'4".

FOUR FOOT (4') GROUND ANCHOR MAY BE USED EXCEPT WHERE THE HOME MANUFACTURER SPECIFIES DIFFERENT.


- 10. Install remaining vertical tie-down straps and 4' ground anchors per home manufacturer's instructions. NOTE: Centerline anchors to be sized according to soil torque condition. Any manufacturer's specifications for sidewall anchor loads in excess of 4,000 lbs. require a 5' anchor per Florida Code.
- 11. Select the correct square tube brace (H) length for set-up lateral transverse at support location. The lengths come in either 60" or 72" lengths. (With the 1.50" tube as the bottom tube, and the 1.25" tube as the inserted tube.)
- 12. Install the 1.50 transverse brace (H) to the ground pan connector (D) with bolt and nut.
- 13. Slide 1.25" transverse brace into the 1.50" brace and attach to adjacent I-beam connector (1) with bolt and nut.
- 14. Secure 1.50" transverse arm to 1.25" transverse arm using four (4) 1 /4" 14 x 3/4" self-tapping screws in pre-drilled holes.

Page



Florida approved 4' ground anchors may be used in all locations except where home manufacturers specifications for sidewall straps are in excess of 4,000 lbs. These locations require a 5' anchor. Per Florida code.

- C = GROUND PAN / CONCRETE FOOTER OR RUNNER
- D = GROUND PAN / CONCRETE U BRACKETS TRANSVERSE CONNECTOR (connects with grade 5 1/2" x 2" 1/2" carriage bolt and nut)
- $\epsilon =$  TELESCOPING V BRACE TUBE ASSEMBLY (1.5" TUBE BOTTOM AND 1.25" TUBE INSERT) OR 1.5" TUBE
- F = "V" BRACE J-BEAM CONNECTOR ASSEMBLY
- H = TELESCOPING TRANSVERSE ARM ASSEMBLY
- 1 = TRANSVERSE ARM I-BEAM CONNECTOR (connects with grade 5 1/2" x 2" 1/2" carriage bolt and nut)
- J = V PAN BRACKET (connects with grade 5 1/2" x 2" 1/2" carriage bolt and nut)





### INSTALLATION USING CONCRETE RUNNER/FOOTER

- 15. A concrete runner, footer or slab may be used in place of the steel ground pan.
  - a) The concrete shall be minimum 2500 pai mix
  - b) A concrete runner may be either longitudinal or transverse, and must be a minimum of 8" deep with a minimum width of 16 inches longitudinally or 18 inches transverse to allow proper distance between the concrete bolt and the edge of the concrete (see below).
  - c) Footers must have minimum surface area of 441 sq. in. (i.e. 21" square), and must be a minimum of 8" deep.
  - d) If a full slab is used, the depth must be a 4" minimum. Special inspection of the system bracket installation is not required. Footers must allow for at least 4" from the concrete boil to the edge of the concrete.

NOTE: The bottom of all footings, pads, slabs and runners must be per local jurisdiction.

### LONGITUDINAL: (Model 1101 LC "V")


8. When using Part# 1101-W-CPCA (wetset) simply install the bracket in runner/footer OR When installing in cured concrete use Part# 101-D-CPCA (dryset). The 1101 (dryset) CA bracket is attached to the concrete using (2) 5/8"x3" concrete wedge bolts (Simpson part # \$162300H 5/8" X 3" or Powers equivalent). Place the CA bracket in desired location. Mark bolt hole locations, then using a 5/8" diameter masonry bit, drill a hole to a minimum depth of 3". Make sure all dust and concrete is blown out of the holes. Place wedge bolts into drilled holes, then place 1101 (dry set) CA bracket onto wedge bolts and start wedge bolt nuts. Take a hammer and lightly drive the wedge bolts down by hitting the nut (making sure not to hit the top of threads on bolt). The sleeve of concrete wedge bolt needs to be at or below the top of concrete. Complete by tightening nuts.


### LATERAL: (Model 1101 TC "V")


- 17. For wet set (part # 1101-W-TACA) installation simply install the anchor bolt into runner/footer. For dry set installation (part # 1101-D-TACA) mark bolt hole locations, then using a 5/8" diam. masonry bit. drill a hole to a minimum depth of 3". Make sure all dust and concrete is blown out of the hole, Place wedge bolts (Simpson part #5162300H 5/8" X 3" or Powers equivalent) into (D) concrete dry transverse connector and into drilled hole. If needed, take a hammer and lightly drive the wedge boits down by hitting the nut [making sure not to hit the top of threads on bolt), then remove the nut. The sleeve of concrete wedge bolt needs to be at or below the top of concrete.
- 18. When using part# 1101 CVW (wetset) or 1101 CVD (dryset), install per steps 17 & 18.

- 1. LENGTH OF HOUSE IS THE ACTUAL BOX SIZE
- 2. -= LOCATION OF TRANSVERSE BRACING ONLY
- 3 C = LOCATION OF LONGITUDINAL BRACING ONLY
- 4. ( = TRANSVERSE AND LONGITUDINAL LOCATIONS


#### ALL WIDTHS AND LENGTHS UP TO 52









ALL WIDTHS AND LENGTHS OVER 52' TO 80"







HOMES WITH 5/12 ROOF PITCH REQUIRE: PER FLORIDA REGULATIONS 6 systems for home lengths up to 52' and 8 systems for homes over 52' and up 80'.

PATENT# 6634150 & OTHER PATENT PENDING