

PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

For Office Use Only

(Revised 7-1-15)

Zoning Official _____

Building Official _____

AP# _____

Date Received _____

By _____

Permit # _____

Flood Zone _____

Development Permit _____

Zoning _____

Land Use Plan Map Category _____

Comments _____

FEMA Map# _____

Elevation _____

Finished Floor _____

River _____

In Floodway _____

- ☐ Recorded Deed or ☐ Property Appraiser PO ☐ Site Plan ☐ EH # _____ ☐ Well letter OR
☐ Existing well ☐ Land Owner Affidavit ☐ Installer Authorization ☐ FW Comp. letter ☐ App Fee Paid
☐ DOT Approval ☐ Parent Parcel # _____ ☐ STUP-MH _____ ☐ 911 App
☐ Ellisville Water Sys ☐ Assessment _____ ☐ Out County ☐ In County ☐ Sub VF Form

Property ID # 22-38-16-02244-115 Subdivision Brandon Estates Lot# 15

- New Mobile Home — Used Mobile Home _____ MH Size 32x76 Year _____
- Applicant Charles Robinson Phone # (352)-474-3914
- Address 466 SW Deputy J Davis Ln Lake City FL, 32024
- Name of Property Owner Freedom Homes Phone# (386)-752-5355
- 911 Address 272 NW Whitney Glen Lake City FL, 32024
- Circle the correct power company - FL Power & Light - Clay Electric
 (Circle One) - Suwannee Valley Electric - Duke Energy
- Name of Owner of Mobile Home Freedom Homes Phone # (386)-752-5355
 Address 466 SW Deputy J Davis Ln Lake City FL, 32024
- Relationship to Property Owner Same
- Current Number of Dwellings on Property 0
- Lot Size 206 x 56 x 163 x 243 Total Acreage .5
- Do you : Have Existing Drive or Private Drive or need Culvert Permit or Culvert Waiver (Circle one)
 (Currently using) (Blue Road Sign) (Putting in a Culvert) (Not existing but do not need a Culvert)
- Is this Mobile Home Replacing an Existing Mobile Home _____
- Driving Directions to the Property US 90 west to Turner RD T/R
Go to End of Pavement to NW Whitney Glen T/R Go to
End of Culdesac to job site
- Name of Licensed Dealer/Installer David Albright Phone # (386)-344-3645
- Installers Address 353 SW Mauldin Ave Lake City FL, 32024
- License Number I4-1129420-1 Installation Decal # _____

MOBILE HOME INSTALLATION SUBCONTRACTOR VERIFICATION FORM

APPLICATION NUMBER _____ CONTRACTOR DAVID ALBRIGHT PHONE (386) 344-3645

THIS FORM MUST BE SUBMITTED PRIOR TO THE ISSUANCE OF A PERMIT

In Columbia County one permit will cover all trades doing work at the permitted site. It is **REQUIRED** that we have records of the subcontractors who actually did the trade specific work under the permit. Per Florida Statute 440 and Ordinance 89-6, a contractor shall require all subcontractors to provide evidence of workers' compensation or exemption, general liability insurance and a valid Certificate of Competency license in Columbia County.

Any changes, the permitted contractor is responsible for the corrected form being submitted to this office prior to the start of that subcontractor beginning any work. Violations will result in stop work orders and/or fines.

ELECTRICAL	Print Name <u>WHITTINGTON ELECTRIC</u> License #: <u>EC13002957</u>	Signature <u>[Signature]</u> Phone #: <u>386 972 1700</u>
	Qualifier Form Attached ☐	
MECHANICAL/ A/C	Print Name <u>STYLECREST</u> License #: <u>CAC1817658</u>	Signature <u>[Signature]</u> Phone #: <u>850-769-1453</u>
	Qualifier Form Attached ☐	

Qualifier Forms cannot be submitted for any Specialty License.

Specialty License	License Number	Sub-Contractors Printed Name	Sub-Contractors Signature
MASON			
CONCRETE FINISHER			

F. S. 440.103 Building permits; identification of minimum premium policy.--Every employer shall, as a condition to applying for and receiving a building permit, show proof and certify to the permit issuer that it has secured compensation for its employees under this chapter as provided in ss. 440.10 and 440.38, and shall be presented each time the employer applies for a building permit.

Revised 10/30/2015

District No. 1 - Ronald Williams
District No. 2 - Rocky Ford
District No. 3 - Robby Hollingsworth
District No. 4 - Toby Witt
District No. 5 - Tim Murphy



BOARD OF COUNTY COMMISSIONERS • COLUMBIA COUNTY

Address Assignment and Maintenance Document

To maintain the county wide Addressing Policy you must make application for a 9-1-1 Address at the time you apply for a building permit. The established standards for addressing and posting numbers to all principal buildings, dwellings, businesses and industries are contained in Columbia County Ordinance 2001-9. The addressing system is to enable Emergency Services Agencies to locate you in an emergency, and to assist the United States Postal Service and the public in the timely and efficient provision of services to residents and businesses of Columbia County

Date/Time Issued: **5/4/2021 6:15:38 PM**
Address: **272 NW WHITNEY Gln**
City: **LAKE CITY**
State: **FL**
Zip Code **32055**
Parcel ID **02244-115**

REMARKS: Address Verification.

NOTICE: THIS ADDRESS WAS ISSUED BASED ON LOCATION AND ACCESS INFORMATION RECEIVED FROM THE REQUESTER. SHOULD, AT A LATER DATE, THE LOCATION AND/OR ACCESS INFORMATION BE FOUND TO BE IN ERROR OR CHANGED, THIS ADDRESS IS SUBJECT TO CHANGE.

Address Issued By: **Signed:/ Matt Crews**

Columbia County GIS/911 Addressing Coordinator

**COLUMBIA COUNTY
911 ADDRESSING / GIS DEPARTMENT**

263 NW Lake City Ave., Lake City, FL 32055 Telephone: (386) 758-1125
Email: gis@columbiacountyfla.com



COLUMBIA COUNTY BUILDING DEPARTMENT
135 NE Hernando Ave, Suite B-21, Lake City, FL 32055
Phone: 386-758-1008 Fax: 386-758-2160

MOBILE HOME INSTALLERS AGENT AUTHORIZATION

I, DAVID ALBRIGHT, give this authority and I do certify that the below
Installers Name
referenced person(s) listed on this form is/are under my direct supervision and control and
is/are authorized to purchase permits, call for inspections and sign on my behalf.

Printed Name of Authorized Person	Signature of Authorized Person	Agents Company Name
PAUL A BARNEY	<i>Paul A Barney</i>	FREEDOM HOMES
STEVE SMITH	<i>Steve Smith</i>	FREEDOM HOMES
CHARLES ROBINSON	<i>Charles Robinson</i>	FREEDOM HOMES

I, the license holder, realize that I am responsible for all permits purchased, and all work done under my license and I am fully responsible for compliance with all Florida Statutes, Codes, and Local Ordinances.

I understand that the State Licensing Board has the power and authority to discipline a license holder for violations committed by him/her or by his/her authorized person(s) through this document and that I have full responsibility for compliance granted by issuance of such permits.

David Albright License Holders Signature (Notarized) 1H-1129420-1 License Number 5-4-2021 Date

NOTARY INFORMATION:


STATE OF: Florida COUNTY OF: COLUMBIA

The above license holder, whose name is DAVID ALBRIGHT, personally appeared before me and is known by me or has produced identification (type of I.D.) PERSONALLY KNOWN on this 4th day of MAY, 2021.

Linda Penhaligon
NOTARY'S SIGNATURE

(Seal/Stamp)





License Number: IH / 1129420 / 1 Name: DAVID E ALBRIGHT

Order #: 4824

Label #: 78671

Manufacturer:

LIVE OAK

(Check Size of Home)

Homeowner: BRANDON ESTATES #15

Year Model:

2021

Single

Address:

272 WHITNEY CEN

Length & Width:

76 x 32

Double ☒

Triple

City/State/Zip:

LAKE CITY FL 32055

Type Longitudinal System:

OTI 6

HUD Label #:

Phone #:

Type Lateral Arm System:

OTI 6

Soil Bearing / PSF:

Date Installed:

New Home: ☒

Used Home:

Torque Probe / in-lbs:

Installed Wind Zone:

II

Data Plate Wind Zone:

II

Permit #:

Note:

STATE OF FLORIDA
INSTALLATION CERTIFICATION LABEL

78671

LABEL #

DATE OF INSTALLATION

DAVID E ALBRIGHT

NAME

IH / 1129420 / 1

4824

LICENSE #

ORDER #

CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

INSTRUCTIONS

PLEASE WRITE DATE OF
INSTALLATION AND AFFIX
LABEL NEXT TO HUD LABEL.
USE PERMANENT INK PEN
OR MARKER ONLY.
COMPLETE INFORMATION
ABOVE AND KEEP ON FILE
FOR A MINIMUM OF 2 YEARS.
YOU ARE REQUIRED TO
PROVIDE COPIES WHEN
REQUESTED.

BRANDON ESTATES
LOT #16

These worksheets must be completed and signed by the installer.
 Submit the originals with the packet.

Installer **DAVID ALBRIGHT** License # **IH/ 1129420**


911 Address where home is being installed. **d773 WHITNEY GLEN**
LAKE CITY, FL 32055

Manufacturer **LIVE OAK HOMES** Length x width **32 x 72/76**


NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home

I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in.

Installer's initials **DA**



Show locations of Longitudinal and Lateral Systems (use dark lines to show these locations)



5K **L-3725B** **CH42**

New Home ☒ Used Home ☐
 Home installed to the Manufacturer's Installation Manual ☒
 Home is installed in accordance with Rule 15-C ☐
 Single wide ☐ Wind-Zone II ☒ Wind Zone III ☐
 Double wide ☒ Installation Detail # **78671**
 Triple/Quad ☐ Serial # **LOHGA**

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" x 24" (576)*	26" x 26" (676)
1000 psf	3'	4'	4'	5'	6'	7'	8'
1500 psf	4' 6"	6'	7'	8'	9'	10'	11'
2000 psf	6'	8'	9'	10'	11'	12'	13'
2500 psf	7' 6"	9'	10'	11'	12'	13'	14'
3000 psf	9'	10'	11'	12'	13'	14'	15'
3500 psf	10'	11'	12'	13'	14'	15'	16'

* Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size **17 x 25**
 Perimeter pier pad size **16 x 16**
 Other pier pad sizes (required by the mfg.) **23 x 31**

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening **FACTORY** Pier pad size **DIAGRAM**

ANCHORS **4 ft** ☒ **5 ft** ☒

FRAME TIES **within 2' of end of home spaced at 5' 4" oc**

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD) **OTI**
 Manufacturer **OTI**
 Longitudinal Stabilizing Device w/ Lateral Arms **OTI**
 Manufacturer **OTI**

OTHER TIES
 Sidewall Number **28**
 Longitudinal Marriage wall **8-6'**
 Shearwall **2**

Mobile Home Permit Worksheet

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to _____ psf or check here to declare 1000 lb. soil 1 without testing.

X _____ X _____ X _____

POCKET PENETROMETER TESTING METHOD

- 1. Test the perimeter of the home at 6 locations.
- 2. Take the reading at the depth of the footer.
- 3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X _____ X _____ X _____

TORQUE PROBE TEST

The results of the torque probe test is 275 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb. holding capacity.

Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

DAVID ALBRIGHT MOBILE HOME SVC

Installer Name

Date Tested

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 73-77

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 78-80
Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 78-110

Application Number:

Date:

Site Preparation

Debris and organic material removed X
Water drainage: Natural Swale Pad X Other

Fastening multi wide units

Floor: Type Fastener: LAGS Length: 6" Spacing: 2'
Walls: Type Fastener: SCREWS Length: 3" Spacing: 18"
Roof: Type Fastener: LAGS Length: 6" Spacing: 2'
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials

Type gasket FACTORY Pg. 41

Installed:

Between Floors Yes X
Between Walls Yes END WALLS
Bottom of ridgebeam Yes X

Weatherproofing


The bottomboard will be repaired and/or taped. Yes X Pg. 124
Siding on units is installed to manufacturer's specifications. Yes X
Fireplace chimney installed so as not to allow intrusion of rain water. Yes X

Miscellaneous

Skirting to be installed. Yes No X
Dryer vent installed outside of skirting. Yes N/A X
Range downflow vent installed outside of skirting. Yes N/A X
Drain lines supported at 4 foot intervals. Yes X
Electrical crossovers protected. Yes X
Other :

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature Date



32 X 76 - Approx. 2136 Sq. Ft.

All room dimensions include closets and square footage figures are approximate. Transom windows are available on optional 9" sidewalk houses only. Underpinning shown is optional.